

**LODGE**  
TO BE REPAIRED EXTERNALLY IN PHASE I

VISITOR CARPARKING BY CARMARTHENSHIRE COUNTY COUNCIL

FLOWER GARDEN REINSTATED TO RESEMBLE PRE-1843 DESIGN WITH SEASONAL PLANTING.

SELECTIVE GROWTH ON TOP OF HA-HA WALL REMOVED. HEAD OF WALL CONSOLIDATED AND REBUILT 150MM ABOVE GROUND LEVEL

HOGGING PATHS TO BE INCREASED TO 2000MM WIDE

HA-HA STEPS REBUILT

RETAINED TREES AND REPLACEMENT PLANTING AROUND NEW CARPARK DEVELOPMENT

NEW OIL TANK LOCATION & BUNDING SEE DWG BR-400

**VISITOR CENTRE**  
TO INCLUDE RECEPTION, OFFICE, INTERPRETATION/LEARNING, CAFE & TOILETS. SEE DWGS BR-100-301

**MOWER STORAGE**  
TIMBER STORAGE SHED / WORKSHED WITH COMPOST AREAS. REFER TO DWG. BR-401

1.8m CLOSEBOARDED TIMBER FENCE AND GATEWAY TO BISHOPS GARDEN

**THE BOTHERY**  
EXTERNAL REPAIRS IN PHASE I

EXISTING GATE REPAIRED

**Area A (Specimen Trees)**  
Existing trees to be made safe/selective removal to promote natural regeneration.

**Area G (Walled Garden)**  
WALLED GARDEN TO BE DEVELOPED FOR FOOD AND FRUIT GROWING, INNOVATION, EDUCATION AND COMMUNITY EVENTS

**Area B (Lawn)**  
LAWN DRAINAGE IMPROVED. MAJORITY MANAGED AS WILDFLOWER GRASSLAND WITH PATHS MOWN THROUGH

**Area C (Woodland)**  
EXISTING WOODLAND MANAGED THROUGH GRADUAL COPPING OF UNDERSTOREY TO ENCOURAGE GROUND FLORA DIVERSITY. ASH TREES REMOVED FOR HEALTH AND SAFETY REASONS

**Area D (Woodland Garden)**  
ORNAMENTAL SHRUB PLANTING AROUND SEATING AND PLAY AREA

**Area E (Eastern Meadow)**  
EASTERN END OF MEADOW TO BE MANAGED THROUGH LOW FREQUENCY MOWING - REFER TO ECOLOGY MANAGEMENT PLAN

**Area F (Western Meadow)**  
WESTERN END OF MEADOW TO BE MANAGED THROUGH A COMBINATION OF LOW INTENSITY GRAZING AND MOWING - REFER TO ECOLOGY MANAGEMENT PLAN.

STONE WALL REPAIRED

WALLED GARDEN TO DEVELOPED AS A COMMUNITY GARDEN PROJECT FOLLOWING A PROGRAMME OF ARCHAEOLOGICAL EXCAVATION

IVY REMOVED. TOPS OF WALLS CONSOLIDATED

EDGE PROTECTION OVER HA-HA WALL

**PATHS KEY**

- A - Self binding gravel with edging
- B - Self binding gravel; no dig construction
- C - Self binding gravel; no edging
- D - Woodchip path
- E - Reinforced grass

**VEGETATION KEY**

See soft landscape plans for further detail

- Existing Vegetation
- Existing retained trees
- Removed trees
- Proposed trees
- Proposed ornamental planting
- Existing meadow grass
- Proposed wildflower grass

**FURNITURE KEY**

- Existing street light
- Bench
- Picnic Bench
- Paved area

NEW RAMP AND BRIDGE ACCESS FROM GARDEN LEVEL TO MEADOW LEVEL.

Rev	Description	Date	Initial
C	CARPARK REVISED	03/03/2020	

Energy Consultant:  
**ROGER CASEY ASSOCIATES**

M & E Consultant:  
**HEVAC Design Solutions Ltd and SK Consulting**

Quantity Surveyor:  
**BOWEN CONSULTANTS LTD**

Landscape Consultant:  
**TACP**

WATERMAN'S LANE  
THE GREEN  
PEMBROKE  
PEMBROKESHIRE  
WALES  
SA71 4NU  
TEL (01646) 685472  
FAX (01646) 621220  
architects@acanthus-holden.co.uk  
www.acanthus.co.uk/holden



architects planners  
penseiri cynllunwyr



Parc Yr Esgob  
The Bishop's Park

Supported by The National Lottery through the Heritage Lottery Fund  
Cofrestrwyd gan Y Loteri Genedlaethol  
Iwyllyddiaethau'r Loteri

Project:  
**TYWI GATEWAY AT THE BISHOPS PARK**

Drawing Title:  
**MASTERPLAN**

Scale: **1:500** Sheet Size: **A1** Issue Status: **B- REGULATIONS**

Job No: **A2051** Drawing No: **BR - 002** Rev: **C**

Original: **JJWN** Date: **JAN 16** Checked: Approved:

NOTE: THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH ALL RELATED DRAWINGS, SCHEDULES AND/OR SPECIFICATIONS. ALL DIMENSIONS TO BE CHECKED ON SITE. ANY DISCREPANCIES TO BE REPORTED IMMEDIATELY.  
Copyright © Acanthus Holden Architects (Note: prints of drawing not to true scale)

